


Stanwood Camano School District

TO : BOARD OF DIRECTORS
FROM : GARY PLATT, EXEC. DIR. - BUSINESS/FINANCE 
SUBJECT : STANWOOD HIGH SCHOOL WELDING SHOP
VENTILATION IMPROVEMENTS – FINAL
ACCEPTANCE
DATE : DECEMBER 6, 2016
TYPE : ACTION NEEDED

The Facilities and Technology Levy included funds for making improvements to the high school welding shop ventilation system.

This project was awarded to a local contractor, Blythe Heating and Plumbing and Heating, under a sealed bid. The project is now complete and the system is operational. The total funding available for this project was \$133,805. The final cost figures are not yet available because there may be a few hours of architect or project manager costs yet to be billed. However, the estimated final cost is approximately \$106,288. The balance of the funding from this project was allocated to offset cost overruns on the Stanwood and Twin City Elementary School restroom renovation projects. Attached is a letter of final acceptance from Hargis Engineers, the firm hired by Pelletier and Schaar to design and supervise the welding shop ventilation improvement work.

Recommendation:

We recommend the board **move to accept the Stanwood High School welding shop ventilation renovation project as complete as of October 31, 2016.**

CPO Rec'd
11-15-16
ja

memo

TO Tex Ladish, CSG/Northwest ESD 15-161.01 **DATE** October 31, 2016

FROM Terry Potvin **REGARDING** Stanwood-Camano School District, Stanwood Metal Shop Ventilation Improvements Project

As Project Mechanical Engineer for the Stanwood-Camano School District, Stanwood Metal Shop Ventilation Improvements Project, it was observed that all work done by the Contractor, Blythe Plumbing and Heating, Inc., was complete. All work accomplished as per notes on the drawings and in the specifications.



Terry Potvin
Associate Mechanical
terry.potvin@hargis.biz